



Building Excellence



WAUPACA COUNTY
HIGHWAY DEPARTMENT

We build and maintain a quality transportation system for
the safety and prosperity of present and future generations.

2019

Waupaca County Highway
Department Maintenance Facility

181700

November 2018




Table of Contents

Executive Summary
Action Items
Schedule
Progress Photos

Distribution List

Casey Beyersdorf
County Commissioner
Waupaca County
casey.beyersdorf@co.waupaca.wi.us
715.258.7152

Mike Rea
Architect
Bray Associates Architects
mrea@brayarch.com
414.226.0200

Paul Riederer
Project Manager
Miron Construction Co., Inc.
paul.riederer@miron-construction.com
920.969.7044

Our *commitment* reaches beyond construction;
our *passion* brings *dreams* to life.

Executive Summary

In the month of November, site utilities progressed and concrete foundations were emphasized. Site preparation has continued when not hampered by the weather. Reclaimed foundry sand was put in place for paved area and Cold Storage Building. All contracts have been issued for all bid items.

We exist to create...

Relationships

...built on honesty and integrity, with clients, partners, and employees. At Miron, people come first.

Action Items

Utilities have progressed as far as they can this fall.

Excavation and concrete foundations are in full force.

Sand Storage Shed has begun

Site preparation continues and is being prepared for winter weather.



Cold Storage Building Pad

We exist to

Dreams

...and assist our clients in turning
their visions into realities.

Schedule Summary

Water and sanitary sewer utilities are installed across County A and to the building. Also installed south along County A as far as they can go this fall.

Waupaca County has placed reclaimed sand at Cold Storage Building footprint. Detention pond on west site is dug.



Sanitary Sewer below County A

Cold Storage Building was delivered to site .

Sanitary sewer plumbing lines installed in Vehicle Garage, through Administration Area and into Repair Garage.

Repair Garage west end foundations are complete, insulated and backfilled to subgrade.

South and north walls of Repair Garage and Administration Area are being finished poured and backfilled . Break Room foundations are in place.

Sand Storage Shed excavation has started and foundations are to be installed in November.

Electrical conduits below asphalt areas were installed for aggregate base placement.

We exist to serve each...

Community

...in which we live and work, giving back whenever and wherever we can.

Progress Photographs



Aerial View from County A



Water Line going South along County A



Area A & Area B Interior Foundations

Progress Photographs



Sand Storage Shed Excavations



Unit C—Vehicle Storage Sanitary Plumbing Lines



North End of Vehicle Storage/Vehicle Wash Buried
Grit Interceptor



South Foundation Wall at Repair Garage
and Administration